BRUHAT BANGALORE MAHANAGARA PALIKE

Byatarayanapura Division

Job Code :- 007-18-000017, 007-18-000018, 007-18-000009, 007-18-000015, 28581

Name of Agency :- M/s NISCHAL CONSTRUCTIONS

Bill No :- 3rd & Final Bill

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on	01-09-2020							
1	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 Page No. 5 / Item No. 2.3 of PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**44.33**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	For Footings		9	1.50	1.50	1.50	30.38	
	For Foundations							
	Outer Walls							
	Long Wall		2	6.95	0.75	0.75	7.82	
	Short Wall		2	4.55	0.75	0.75	5.12	
	Inner Walls							
	Long Wall L1		1	5.60	0.60	0.60	2.02	
	L2		1	5.60	0.60	0.60	2.02	
	L3		1	3.32	0.60	0.60	1.20	
	Short Wall S1		7	0.75	0.60	0.60	1.89	
	For Flooring		1	6.05	5.15	0.30	9.35	
	Over Burdan Earth							
			1	10.00	5.00	1.50	75.00	
			0	8.00	5.00	1.00	0.00	
			1	4.00	3.40	1.00	13.60	
						Total Executed Quantity	**192.71**	
						DPQ in 1st Bill	**0.00**	
						DPQ in 2nd Bill	**-44.33**	
						Present Quantity	**148.38**	
		Present Quantity to Paid up to 125%					**139.13**	Cum
		Present Quantity to Paid above 125%					**9.25**	Cum

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on 07-09-2020								
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Page No.12, Item No. 4.3 of PWD SR							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**13.83**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	For Footings		9	1.50	1.50	0.15	3.04	
	For Foundations							
	Outer Walls							
	Long Wall		2	6.95	0.75	0.15	1.56	
	Short Wall		2	4.55	0.75	0.15	1.02	
	Inner Walls							
	Long Wall L1		1	5.60	0.60	0.15	0.50	
	L2		1	5.60	0.60	0.15	0.50	
	L3		1	3.32	0.60	0.15	0.30	
	Short Wall S1		7	0.75	0.60	0.15	0.47	
	For Flooring							
			1	6.05	5.15	0.15	4.67	
	Corridor Filling (Around the Building)							
			1	10.75	1.40	0.15	2.26	
			1	8.95	1.20	0.15	1.61	
			1	8.95	1.20	0.15	1.61	
			1	10.75	1.20	0.15	1.94	
						Total Executed Quantity	**33.32**	
						DPQ in 1st Bill	**0.00**	
						DPQ in 2nd Bill	**-13.83**	**Cum**
						Present Quantity to be paid	**19.49**	**Cum**

C & R C/O 2/9/20

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on	09-09-2020							
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.6, PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**7.51**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	For Foundations							
	Outer Walls							
	Long Wall		2	6.80	0.60	0.60	4.90	
	Short Wall		2	4.70	0.60	0.60	3.38	
	Inner Walls							
	Long Wall L1		1	5.75	0.45	0.60	1.55	
	L2		1	5.75	0.45	0.60	1.55	
	L3		1	3.47	0.45	0.60	0.94	
	Short Wall S1		7	0.90	0.45	0.60	1.70	
						Total Executed Quantity	**21.53**	
						DPQ in 1st Bill	**0.00**	
						DPQ in 2nd Bill	**-7.51**	
						Present Quantity to be paid	**14.02**	**Cum**

9/9/20

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on	10.09.2020							
4	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.9, PWD SR 2016-17							
			Quantity Recorded in 1st Bill				0.00	
			Quantity Recorded in 2nd Bill				5.67	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	For Foundations							
	Outer Walls							
	Long Wall		2	6.65	0.45	0.60	3.59	
	Short Wall		2	5.75	0.45	0.60	3.11	
			Total Executed Quantity				12.37	
				DPQ in 1st Bill			0.00	
				DPQ in 2nd Bill			-5.67	
			Present Quantity to be paid				6.70	Cum

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
5	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 5.9, PWD SR 2016-17 (With area weightage 6 %)							
			Quantity Recorded in 1st Bill				**257.40**	
			Quantity Recorded in 2nd Bill				**0.00**	
	Present Quantity						**0.00**	**Cum**

Contractor

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
LBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on 11-09-2020								
6	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete as per specifications, specification. No. KBS 2.9, Page No. 6 / Item No. 2.10 / PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**44.33**	
	Govt High School							
	Jakkur Main Road							
	Qty vide in item no 01						**148.38**	
		Cum	**Total Executed Quantity**				**192.71**	
				DPQ in 1st Bill			**0.00**	
				DPQ in 2nd Bill			**-44.33**	
				Present Quantity			**148.38**	
		Present Quantity to Paid up to 125%					**139.13**	
		Present Quantity to Paid above 125%					**9.25**	**Cum**

Contractor

Assistant Engineer

Assistant Executive Engineer
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on	11-09-2020							
7	KSRB 15.1.2 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:4, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications Page No. 113 / Item No. 15.2, PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**15.83**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	For Foundations							
	Outer Walls							
	Long Wall	2	2	6.65		0.60	15.96	
	Short Wall	2	2	5.75		0.60	13.80	
			Total Executed Quantity				**45.59**	
				DPQ in 1st Bill			**0.00**	
				DPQ in 2nd Bill			**-15.83**	
			Present Quantity to be paid				**29.76**	**Sq-m**

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
54	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. Page No.12, Item No. 4.6 PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**81.90**	
			Quantity Recorded in 2nd Bill				**8.36**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	Coping Concrete							
			1	24.80	0.45	0.10	1.12	
	Corridor Filling (Around the Building)							
			1	10.75	1.40	0.15	2.26	
			1	8.95	1.20	0.15	1.61	
			1	8.95	1.20	0.15	1.61	
			1	10.75	1.20	0.15	1.94	
			Total Executed Quantity				**98.79**	
				DPQ in 1st Bill			**-81.90**	
				DPQ in 2nd Bill			**-8.36**	
		Present Quantity to be paid up to 125%					**8.53**	**Cum**

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
9	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Page No. 18, Item No. 4.48, PWD SR 2016-17 (with 8% area Weightage)							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**22.52**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	Column Footing		9	1.20	1.20	0.45	5.83	8/9/2020
	Column Below Ground Level		9	0.45	0.15	0.90	0.55	
	Plinth Beam		1	23.60	0.15	0.45	1.59	19/9/2020.
	Column Above Ground Level		9	0.45	0.15	4.00	2.43	
	Lintel							
	Front		1	5.45	0.15	0.15	0.12	29/9/2020.
	Back Side		1	5.45	0.15	0.15	0.12	
	Roof Beam		1	23.60	0.15	0.30	1.06	
	Roof Slab		1	6.35	5.45	0.15	5.19	7/10/2020.
	Slab Projection							
			1	5.45	1.00	0.15	0.82	
	For Flooring		1	6.05	5.15	0.15	4.67	
			Total Executed Quantity				**44.91**	
				DPQ in 1st Bill			**0.00**	
				DPQ in 2nd Bill			**-22.52**	
			Present Quantity to be paid				**22.39**	**Cum**

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
10	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Page No. 17 / Item No. 4.46.2, PWD SR 2016-17 (with 6 % Area Weightage)							
			Quantity Recorded in 1st Bill				26.99	
			Quantity Recorded in 2nd Bill				7.85	
	Present Quantity						0.00	
			Total Executed Quantity				**34.84**	
				DPQ in 1st Bill			-26.99	
				DPQ in 2nd Bill			-7.85	
			Present Quantity to be paid				**0.00**	**Tonne**
							34.83	

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kadugodi Sub Division

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit	
Pre Measurements recorded on									
13	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page No. 15 / Item No. 4.31 PWD SR 2016-17								
			Quantity Recorded in 1st Bill				**0.00**		
			Quantity Recorded in 2nd Bill				**182.34**		
	Present Quantity								
	Govt High School								
	Jakkur Main Road								
	Column Footing		9	4.80		0.45	19.44	8/9/2020	
	Column		9	1.20		4.90	52.92		
	Plinth Beam		1	47.50		0.45	21.38	19/9/2020	
	Lintel								
	Front		1	11.20		0.15	1.68	25/9/2020	
	Back Side		1	11.20		0.15	1.68		
	Roof Beam		1	47.50		0.30	14.25		
	Roof Slab		1	6.35	5.45		34.61	5/10/2020	
	Slab Projection		1	5.45	1.00		5.45		
			Total Executed Quantity				**333.74**		
				DPQ in 1st Bill			**0.00**		
				DPQ in 2nd Bill			**-182.34**		
			Present Quantity to be paid				**151.40**	**Sq-m**	

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
11	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Page No. 17 / Item No. 4.46.2, PWD SR 2016-17							
			Quantity Recorded in 1st Bill				**0.00**	
			Quantity Recorded in 2nd Bill				**2.25**	
	Present Quantity							
	Govt High School							
	Jakkur Main Road							
	Column Footing							
	Main Bar 16mm Dia	9	16	1.61		1.5802	366.36	8/9/2020
	Distribution Bar 16mm Dia	9	16	1.61		1.5802	366.36	
	Column Below Ground Level							
	Main Bar 16mm Dia	9.00	8.00	1.50		1.5802	170.67	
	Stirrups of 10mm Dia	9.00	10	1.20		0.6173	66.67	
	C- Hooks	9.00	9.00	0.20		0.6173	10.00	
	Plinth Beam							
	Top Bars 16 mm dia	1.00	2.00	23.60		1.5802	74.59	
	Bottom Bars 16 mm dia	1.00	2.00	23.60		1.5802	74.59	
	Extra Top Bar	1.00	2.00	1.50		1.5802	4.74	
	Extra Bottom Bar Bar	1.00	4.00	1.60		1.5802	10.11	
	Extra Bottom Bar Bar	1.00	3.00	1.70		1.5802	8.06	
	Stirrups 8mm Dia	1.00	236	1.20		0.3951	111.88	19/9/2020
	Column Above Plinth Beam							
	Main Bar 16mm Dia	9.00	8	4.00		1.5802	455.11	
	Stirrups of 10mm Dia	9.00	40	1.20		0.6173	266.67	
	C- Hooks	9.00	30.00	0.20		0.6173	33.33	
	Lintel							
	Front and Back Side							
	Top Bars 12mm dia	1.00	2.00	10.90		0.8889	19.38	29/9/2020
	Bottom Bars 10 mm dia	1.00	2.00	10.90		0.6173	13.46	
							2051.975	

Contractor

Assistant Engineer

Assistant Executive Engineer

BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
41	KSRB 4-1.2 : Providing and laying in position **plain cement concrete of mix 1:3:6** with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation** including cost of all materials, labour, HOM of machinery, curing complete as per specifications.							
			Quantity Recorded in 1st Bill				**121.30**	
			Quantity Recorded in 2nd Bill				**62.91**	
	Present Quantity							
	Amruthhalli							
	SSM Drain Raising		2	15.00	0.45	0.15	2.03	
			2	15.00	0.45	0.15	2.03	
			2	15.00	0.45	0.15	2.03	
			2	15.00	0.45	0.15	2.03	
			2	15.00	0.45	0.15	2.03	
			2	15.00	0.45	0.15	2.03	
			2	10.00	0.45	0.15	1.35	3/10/2020
	Smashana							
	Near Esteem Mall							
	For Compound Wall		1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	15.00	0.90	0.15	2.03	
			1	5.00	0.90	0.15	0.68	5/10/2020
						Total Executed Quantity	**212.56**	
						DPQ in 1st Bill	**-121.30**	
						DPQ in 2nd Bill	**-62.91**	
						Present Quantity to Paid up to 125%	**28.35**	Cum

Contractor

Assistant Engineer

Assistant Executive Engineer
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
44	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in **foundation with cement mortar 1:6, stone** hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.							
			Quantity Recorded in 1st Bill				**256.01**	
			Quantity Recorded in 2nd Bill				**178.20**	
	Present Quantity							
	Amruthahalli							
	SSM Drain Raising		2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	10.00	0.45	0.45	4.05	3/10/2020
	Smashana							
	Near Esteem Mall							
	For Compound Wall		1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	15.00	0.60	0.45	4.05	
			1	5.00	0.60	0.45	1.35	5/10/2020
			Total Executed Quantity				**504.41**	
				DPQ in 1st Bill			**-256.01**	
				DPQ in 2nd Bill			**-178.20**	
			Present Quantity to Paid up to 125%				**70.20**	Cum

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Division
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
45	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in **basement with cement mortar 1:6**, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.							
			Quantity Recorded in 1st Bill				**144.49**	
			Quantity Recorded in 2nd Bill				**87.78**	
	Present Quantity							
	Amruthahalli							
	SSM Drain Raising		2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	15.00	0.45	0.45	6.08	
			2	10.00	0.45	0.45	4.05	7/10/2020
	Smashana							
	Near Esteem Mall							
	For Compound Wall		1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	15.00	0.45	0.45	3.04	
			1	5.00	0.45	0.45	1.01	7/10/2020
						Total Executed Quantity	**295.05**	
						DPQ in 1st Bill	**-144.49**	
						DPQ in 2nd Bill	**-87.78**	
		Present Quantity to Paid up to 125%					**62.78**	Cum

Contractor

Assistant Engineer

Assistant Executive Engineer
BBMP, Bangalore

Scanned with CamScanner

Name of Work: Package-2, includes 3 works of Rs 228.00 Lks. 1)Desilting and repairs to side walls of storm water drain from Byatarayanapura Ayyappa Temple road to Bata Showroom (Near NH-7 Bellary Road) From Land T Compound to Venkatesh reddy house at Byatarayanapura from Kariyanna House to Mandi Appaiah Farm House and from Gullappa Nursery (NH-7) To Amruthahalli Lake in Ward No 07, Byatarayanapura. 2.)Construction and improvements of toilets in Kempapura, Yogeshnagara, Amruthanagara and Surrounding areas in Ward No 07 Byatarayanapura. 3) Improvements of Burial groundsand crematorium in ward No 07, Byatarayanapura.

BOQ Item No	Description of item	Side	No	L	B	D	Qty	Unit
Pre Measurements recorded on								
46	KSRB 15.1.3 Providing **ruled pointing** to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications							
			Quantity Recorded in 1st Bill				**1,140.18**	
			Quantity Recorded in 2nd Bill				**439.02**	
	Present Quantity							
	Amruthahalli							
	SSM Drain Raising		2	15.00		0.90	27.00	
			2	15.00		0.90	27.00	
			2	15.00		0.90	27.00	
			2	15.00		0.90	27.00	
			2	15.00		0.90	27.00	
			2	15.00		0.90	27.00	
			2	10.00		0.90	18.00	3/10/2020
	Smashana							
	Near Esteem Mall							
	For Compound Wall		2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	15.00		0.45	13.50	
			2	5.00		0.45	4.50	3/10/2020
			Total Executed Quantity				**1858.20**	
				DPQ in 1st Bill			-1140.18	
				DPQ in 2nd Bill			-439.02	
		Present Quantity to Paid up to 125%					**279.00**	Sq-m

Contractor

Assistant Engineer

Assistant Executive Engineer
BBMP, Bangalore

Scanned with CamScanner